

EXTENSION OF TIME PROPOSAL

1	Name of work	Supply of Drinking water through water Tanks to Devarayan, Lettegollahalli & surrounding Areas in Hebbur & Kodigehalli
2	Amount of Work Portion	580078/-
3	Estimated Cost	6.00 Lakhs.
4	Name of contractor	Shri. B. Girish
5	Agreement No.	166/12.12.19
6	No. and date under which work order issued	166/12.12.19
7	Time limit originally fixed for completion	179 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	83 Days.
15	Date of recommending time limit applied for	10.6.20 to 2.9.2020.
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	20 %
18	Probable time required for completion of remaining work	2.9.2020
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	Due to Corona Covid-19. Work time extended. Hence EOT may be Approved without penalty.
21	Remarks of the AEE and the daily rate of penalty proposed	—
22	Remarks of the EE with the daily rate of penalty proposed	Para (20) may be Approved.

Assistant Engineer

Chandrasekhar
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
Byatarayanapura Division
ಬೈ.ಬಿ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer,
Kodigehalli Sub Division
Yelahanka Zone, B.S.M.P.,
Bangalore.

Prasanna
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಶವಂತ ಪಾಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.